

Change Order Proposal (COP)	NYSED Part Two B: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Status	Proposed Amount	Negotiated Amount
COP 4-A	Owner	Additional quantities added to project scope within work area.	Provide convenience power respectacle at gate opener systems and provide conduit and power for future electric signs at Parking Lots.	Owner	Provide all labor, material and coordination to perform all work as shown in drawing S-100 dated on 4/22/19, including but not limited to: 1) Increase gate operator power and low voltage conduit 1-1-1/2 Parent Drop-off Parking Lot. 2) Install 1-1/2 conduit with power wiring and quad outlet for Parent Drop-off Parking Lot sign. 3) Increase gate operator power and low voltage conduit sizes from 1" to 2" at Staff Parking Lot. 4) Install 1' conduit with power wiring and quad outlet for Staff Parking Lot gate and future sign. 5) Install one additional gate induction loop at Main Entry Drive way. 6) Delete installation of one site lighting pole and luminaire at Staff Parking Lot.	Completed	\$ 33,791.74	\$ 24,458.79
COP 4-B	Owner	Additional scope of work within project work area.	To allow security head end to fit on desire wall.	Owner	Labor to relocate fiber panel on IT/Security Room back wall.	Completed	\$ 721.96	\$ 354.51
COP 4-C	Construction Manager	Additional scope of work within project work area.	It was desired to embed the induction loops in the finish layer of blacktop and installation did not work and required replacement.	Unforeseen	Labor and materials for Foremost to provide 1 mechanic 8 hours and materials for induction loop re-installation.	Completed	\$ 4,390.00	\$ 3,532.19

Change Order Proposal (COP)	NYSED Part Two B: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Status	Proposed Amount	Negotiated Amount
COP 4-D	Owner	Additional scope of work within project work area.	Make safe lighting electrical demo.	Owner	Labor and materials for Foremost is to provide 1 mechanic to safe off the single lighting pole in traffic circle.	Completed	\$ 892.27	\$ 525.52
COP 4-E	Owner	Additional scope of work within project work area.	Card reader is on the wrong side of the IT/Security Room.	Error	Relocate card reader to the correct side of the IT/Security Room.	Withdrawn	\$ -	\$ -
COP 4-F	Owner	Additional quantifies added to project scope within work area.	There are no cameras in rear of school, none were shown on the plan.	Omission	Labor and materials to install 2 additional cameras in rear of school.	Completed	\$ 18,173.46	\$ 11,389.70
COP 4-G	Owner	Additional scope of work within project work area.	It was desired to add additional automated controls for the Main Driveway Access Gate in lieu of originally specified manual control operation.	Owner	Labor and materials to upgrade the Main Entry Driveway Gated Access Control: 1) Install additional Cat 6 cable from Main Entry Gate back to IT/Security Room. 2) Install 18/4 cable cable from IT/Security Room to Main Office. 3) Terminate cable ends. 4) Install ITG Security Equipment. 5) and install additional induction loop.	Completed	\$ 14,166.42	\$11,198.38

Change Order Proposal (COP)	NYSED Part Two B: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Status	Proposed Amount	Negotiated Amount
COP 4-H	Owner	Additional scope of work within project work area.	Community/neighbors complained of site lighting pollution and lighting Levels too high.	Error	Labor & Materials to install fixture guards/modifications that will block the neighbors views of the new fixtures.	Withdrawn	\$ 14,962.15	\$ -
COP 4-I	Owner	Additional scope of work within project work area.	Community/neighbors complained of site lighting pollution and lighting Levels too high.	Error	Electrical Site Light Plan Lighting Controls	Withdrawn	\$ 71,484.52	\$ -
COP 4-J	Owner	Additional scope of work within project work area.	School administration changed and requested relocation of devices and additional capacity for monitoring.	Owner	Install one video master station (ICM-M) in Principal's office. Relocate video master station (ICM-M) to column in between Clerk's desk. Install ILDA at staff entrance and basement classroom. Terminations at related head end equipment.	Completed	\$ 18,010.39	\$ 17,400.79

Change Order Proposal (COP)	NYSESED Part Two B: Requested By:	NYSESED Part Two C: Basis of Need	NYSESED Part Two D: Description	Status	Proposed Amount	Negotiated Amount
COP 4-K	Owner	Additional quantities added to project scope within work area.	IT/Security Room as was required to have card reader and electric hardware was not specified with electric hardware.	Completed	\$ 2,067.51	\$ 2,067.51
Total Approved Change Orders					\$ 178,660.42	
COP Subtotal					\$ 178,660.42	
Contract Allowance					\$ 30,000.00	
Change Order Required Less Contract Allowance					\$ 40,927.39	
Original Contract Amount					\$ 366,900.00	
Revised Contract Amount					\$ 407,827.39	

Architect Engineer:

Robert Sagala
 (Print)
Robert Sagala
 (Signature)

GPI

(Company Name)
GPI
 (Date)
4/24/20

Construction Manager:

Fran Milito
 (Print)
[Signature]
 (Signature)

(Company Name)
Savin Engineers
 (Date)
4/21/2020

By Yonkers Public Schools:

LEE M. PAVONE
 (Print)
[Signature]
 (Signature)

(Job Title)
SENIOR MECHANICAL ENGINEER
 (Date)
4/21/2020

Contractor:

Richard A. Eisner, Jr.
 (Print)
[Signature]
 (Signature)

(Company Name)
Foremost Electric Corporation
 (Date)
4/21/20