

Change Order Proposal (COP)	NYSED Part Two A: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Proposed Amount	Negotiated Amount
COP-GC-1R	Owner	Additional scope of work with inside of project work area.	Due to conflicts with running the new hot water supply and return piping above the ceilings the existing corridor ceiling had to be lowered requiring additional removal of ceiling grid, additional acoustical ceilings new custom sheetrock soffits for tie in of existing ceilings.	Unforeseen	Labor and materials to add 1200 s.f of custom sheetrock soffits, removal of 1200 s.f of additional ceiling, and installation of addition 1,595 s.f. of new acoustical hung ceilings.	\$ 37,655.00	\$ 32,026.25
COP-GC-2	Contractor	Additional quantities added to project scope outside work area.	Due to the failure of the existing sump pump, timing of delivery of the new duplex sump pumps and constant ground water infiltration the GC was directed to replace the existing single sump pump with a new sump pump. This also prompted the desire to have the new Domestic Hot Water Heater installed on a new concrete house keeping pad.	Unforeseen	Labor and Materials to replace broken sump pump and install a 40"x40"x6" concrete house keeping pad for the Domestic Hot Water Heater.	\$ 3,284.96	\$ 3,284.96
COP-GC-3	Owner	Additional quantities added to project scope outside work area.	The Administration requested an existing damaged fixed bench used to conceal existing radiator piping to be removed and new knee wall installed.	Owner	Labor and Materials to remove a small fixed seated bench in Classroom 2 and build back a small sheetrock knee wall to conceal existing radiator piping.	\$ 2,089.24	\$ 2,089.24
COP-GC-4	Contractor	Revised Scope (Remove & Added)	The contract drawings details called for saw cutting & trenching a 5" concrete slab and due to the existing slab depth of 40" it was recommended to install shallow trench drains so as not compromise the basement floor slab.	Unforeseen	Delete installation of 25' linear of the trenching & back fill for the installation of 1 plumbing floor drain and installation of 61 linear feet of shallow trench drain & grates.	\$ -	\$ -

Change Order Proposal (COP)	NYSED Part Two A: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Proposed Amount	Negotiated Amount
Total Change Orders						\$	37,400.45
Contract Allowance						\$	25,000.00
Balance of Allowance and Credits						\$	(12,400.45)
Original Contract Amount						\$	904,000.00
Revised Contract Amount						\$	916,400.45
Change Order Amount						\$	12,400.45

Fuller & D'Angelo, P.C., Architects and Planners

(Company Name)

October 25, 2023

(Date)

Triton Construction

(Company Name)

10/25/23

(Date)

Sr. PROJECT MANAGER

(Job Title)

10-26-2023

(Date)

Peter A. Camilli, Jr. Sons Construction, Ltd.

(Company Name)

October 24, 2023

(Date)

John D'Angelo

(Print)

[Signature]

(Signature)

Ivan Makarov

(Print)

[Signature]

(Signature)

JOHN BECKER

(Print)

[Signature]

(Signature)

Robert Camilli, Jr.

(Print)

[Signature]

(Signature)

Architect Engineer:

Construction Manager:

By Yonkers Public Schools:

Contractor: