

Museum School 25
 YPS NO.: 10746
 GC CONTRACT 4: APS CONTRACTING

BUILDING ENVELOPE, INTERIOR FINISHES
 AND SITE WORK

AE: GREENMAN PEDERSON, INC.
 CM: SAVIN ENGINEERS, P.C.
 Date Printed 6/24/2019

| Change Order Proposal (COP) | NYSED Part Two B: Requested By: | NYSED Part Two B: Relationship to Project Scope | NYSED Part Two C: Basis of Need | Category | Description | Status | Proposed Amount | Approved Amount |
|-----------------------------|---------------------------------|---|---|-----------------------|---|---------------------------|-----------------|-----------------|
| COP 4-A | YPS | Reduced quantities removed from project scope within work area. | Asbestos Drawings indicated areas to remove that did not contain asbestos | Error | Credit for Revised Asbestos Plan H004 | Approved | (\$26,498.75) | (\$26,498.75) |
| COP 4-B | YPS | Additional scope of work within project work area. | It was found that there was a waterprooing membrane behind the brick | Unforeseen | Additional Asbestos - Security Cameras | Approved | \$13,054.21 | \$13,054.21 |
| COP 4-C | YPS | Additional scope of work within project work area. | It was found that there was a asbestos glazing in the glass block skylights | Omission | Additional Asbestos - Removing Skylights | Approved | \$34,124.61 | \$34,124.61 |
| COP 4-D | Wasky | Additional scope of work within project work area. | Additional bricks needed to be replaced | Unforeseen | Masonry repairs at Roof | Approved | \$1,742.73 | \$1,594.00 |
| COP 4-E | YPS | ADDITIONAL QUANTITIES WITHIN PROJECT SCOPE. | Roof drain was leaking | Unforeseen | Replacement of Roof Drain at Area P | Approved | \$1,088.27 | \$1,088.27 |
| COP 4-F | YPS | 400 QUANTITIES WITHIN PROJECT SCOPE AREA. | TO ADDRESS ADDITIONAL LEAKS | Unforeseen | Provide cost for removal of Stone at Roof E and revising the Parapet Wall as shown on Detail 10, Drawing A-511. | Superseded by COP 4-FR1 | \$19,264.12 | \$0.00 |
| COP 4-FR1 | YPS | ADD QUANTITIES WITHIN PROJECT SCOPE AREA. | TO ADDRESS ADDITIONAL LEAKS. | Unforeseen | Removal of Stone at Roof E, revising Parapet Wall as shown on Dwg A-511, Detail 10, Tower Repointing | Approved | \$16,740.13 | \$14,764.00 |
| COP 4-G | YPS | Additional scope of work within project work area. | Additional leaks were found after all contract work was complete | Omission - Unforeseen | Cut Joints Around Window | Approved | \$86,114.62 | \$60,000.00 |
| 4-H | YPS | | | | | To Be Included in COP 4-G | \$6,831.61 | \$0.00 |
| COP Subtotal | | | | | | | \$153,461.55 | \$98,128.34 |

Total Approved Change Orders \$ 98,128.34
 Contract Allowance \$ 60,000.00
 Balance of Allowance \$
 Original Contract Amount \$ 1,710,000.00
 Revised Contract Amount \$ 1,758,128.34
 Amount of Change Orders / Additional Funds Required \$ 48,128.34

Museum School 25
YPS NO.: 10746
GC CONTRACT 4: APS CONTRACTING

BUILDING ENVELOPE, INTERIOR FINISHES
AND SITE WORK

AE: GREENMAN PEDERSON, INC.
CM: SAVIN ENGINEERS, P.C.
Date Printed 6/24/2019

Architect
Engineer: Robert Saigala Sr. (Print) G-PT (Company Name)

Robert Saigala Sr. (Signature) 7/29/19 (Date)

Construction
Manager: CHRIS FAYEMAN (Print) SAVIN ENGINEERS (Company Name)

Chris Fayeman (Signature) 07/30/19 (Date)

By Yonkers
Public
Schools: JOHN R. BECKER (Print) PM (Job Title)

John R. Becker (Signature) 07-31-2019 (Date)

Contractor: SUETOSAR BAYRESKI (Print) APS CONTRACTING, INC. (Company Name)

Suetosar Bayreski (Signature) 7/31/19 (Date)