

CHANGE ORDER

AIA DOCUMENT G701

OWNER
 ARCHITECT
 CONTRACTOR
 FIELD
 OTHER Engineer

PROJECT: (name, address)	Yonkers Public Schools - Dodson Upgrades One Larkin Center Yonkers, NY 10701	CHANGE ORDER NUMBER: Talt2	<input checked="" type="checkbox"/>
TO CONTRACTOR: (name, address)	Talt Electric 410 Fifth Ave New Rochelle, NY 10801	DATE: 7/27/17	<input checked="" type="checkbox"/>
		ARCHITECT'S PROJECT NO: 13001E	<input checked="" type="checkbox"/>
		CONTRACT DATE: 12/29/15	<input checked="" type="checkbox"/>
		CONTRACT FOR: Electrical	<input checked="" type="checkbox"/>

The Contract is changed as follows:




- Due to redesign of security system. Premium time cost increase to work at night installing security devices and wiring (not including time for setup/cleanup due to school being in session).
 3 men x 20 day = 60 work days @253.00
 Total Add Cost \$15,180
 - Credit due from change order proposal #6
 Credit includes labor and materials to provide power for air conditioning systems and power outlets to IT racks.
 Total Credit Cost (\$3,700)
- TOTAL FOR THIS CHANGE ORDER PROPOSAL #7: \$11,480.00

Not valid until signed by the Owner, Architect and Contractor.

The original (Contract Sum) (~~Original Contract Price~~) was \$ 873,000.00
 Net change by previously authorized Change Orders \$ 59,272.00
 The (Contract Sum) (~~Contract Price~~) prior to this Change Order was \$ 932,272.00
 The (Contract Sum) (~~Contract Price~~) will be (increased) (~~decreased~~)
 (increased) by this Change Order in the amount of \$ 11,480.00
 The new (Contract Sum) (~~Contract Price~~) including this Change Order will be \$ 943,752.00

The Contract Time will be (~~Contract Time~~) (unchanged) by zero (-0-) days
 The date of Substantial Completion as of the date of this Change Order therefore is UNCHANGED

NOTE: This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive.

Eisenbach & Ruhnke Engineering, PC <input checked="" type="checkbox"/>	Talt Electric <input checked="" type="checkbox"/>	Yonkers Public Schools <input checked="" type="checkbox"/>
ARCHITECT ENGINEER	CONTRACTOR	OWNER
291 Genesee Street <input checked="" type="checkbox"/>	410 Fifth Avenue <input checked="" type="checkbox"/>	One Larkin Center <input checked="" type="checkbox"/>
Address	Address	Address
Ulica, NY 13501 <input checked="" type="checkbox"/>	New Rochelle, NY 10801 <input checked="" type="checkbox"/>	Yonkers, NY 10701 <input checked="" type="checkbox"/>
BY 	BY 	BY 
DATE 7/27/2017	DATE 7/28/17	DATE 7/28/17