

Change Order Proposal (COP)	NYSED Part Two B: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Proposed Amount	Negotiated Amount
COP 2-B	Owner Directed	Additional quantities added to project scope within work area.	Existing Guidance which had a portable AC could not be used with the new windows and New Insulated panel, AC of and AC bracket had to be provided.	Owner Directed	Change out glazing with new insulated panel, AC, AC Bracket and remobilize lift for air conditioning the Guidance Office.	\$12,189.21	\$ 9,973.78
COP 2-C	Owner Directed	Additional quantities added to project scope within work area.	The contract documents scheduled the work to be completed throughout the school year during second shift, however due to the educational programming needs the window installation had to be performed during the summer requiring the Contractor to provide additional lifts to complete multiple areas of work.	Owner Directed	Additional Boom Lift for 3 months to condense the construction schedule to be performed in 3 months.	\$40,609.93	\$ 16,008.98
COP 2-D	Construction Manager	Additional quantities added to project scope within work area.	Due to varying thickness of different material type of sills and finish work, it was recommended wood sill thickness specified be increased from 3/4" to 1-1/4".	Unforeseen	Additional material cost for increasing the thickness of wood sills which required replacement.	\$7,012.53	\$ 7,012.53
COP 2-E	Owner Directed	Additional scope of work within of project work area.	To maintain a clean appearance and not show the back of the Unit Ventilator window block out film was recommended.	Unforeseen	Furnish and install window film to hide the back of the Unit Ventilator in Pre-K Room 4 and Sciences Room 4.	\$2,154.24	\$ 2,154.24

SCHOOL 8  
 YPS NO.: 10814  
 GC CONTRACT 2: PB CONTRACTING

CHANGE ORDER 2 LOG  
 PH 1 SCOPE: WINDOW REPLACEMENT, INTERIOR UPGRADES, SITE WORK

AE: KG D ARCHITECTURE  
 CM: SAVIN ENGINEERS  
 DATE PRINTED 10/3/2022

Change Order Proposal (COP)	NYSED Part Two B: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Proposed Amount	Negotiated Amount
COP 2-F	Construction Manager	Additional quantities added to project scope within work area.	Due to unforeseen obstructions the new Unit Ventilators had to be relocated next to the new windows which required changing out glazing to insulated metal panels and louvers.	Unforeseen	Remove glazing and install new insulated panel for reconfiguration of new Unit Ventilator Supply and Exhaust Air Pre-K Room 4 and Science Room 204.	\$6,942.52	\$ 6,942.52
<b>Total Change Orders</b>						<b>\$ 42,092.05</b>	<b>\$ 42,092.05</b>

Original Contract Amount \$ 1,284,225.00  
 Previous Change Order #1 \$ 58,814.34  
 Previous Contract Amount \$ 1,353,039.34  
 Change Order #2 Additional Funds Required \$ 42,092.05  
 Revised Contract Amount \$ 1,395,131.39

Architect Engineer: Robert Ferraro ASSOCIATES

(Print) KG+D ARCHITECTS  
 (Signature) [Signature]  
 (Date) 10/4/2022

Construction Manager: Francis Milito  
 (Print) [Signature]  
 (Signature) [Signature]  
 (Date) 10/4/2022

By Yonkers Public Schools: (Print) LEE PAYONE  
 (Signature) [Signature]  
 (Date) 10/11/2022

Contractor: Kashif Naseem  
 (Print) [Signature]  
 (Signature) [Signature]  
 (Date) 10-03-2022